



Bruhath Bengaluru Mahanagara Palike.

Yalahanka Sattellite Town Sub Division, Bangalore-560064

Completion Report

Work Record No

Name of work:-	Augment of water supply thought borewell, network of pipeline and ground water recharge facilities in various layout of Harohalli, Nagenahalli, Kenchenahalli, Ananthpura, Doddabettahalli and Chikkabettahalli village limits in ward no:02, 03 of Yalahanka Division (Package No-16)			
1) Sanctioned Estimate No. and Date :				
2) Name of Contractor	Sri Gopireddy			
3) Time stipulated for completion of work	6 months (180 days)			
4) Date of Commencement of Work	04/05/2022			
5) Date of Completion of Work				
	M B No	5853,		
	Page No	585202 To 218		
6) Name of the officer official incharge of the work				
1) Asst. Exe. Engineer	Sri Sachin. H. P			
2) Asst. Engineer	Sri Ramakrishnaiah B N			
Estimate Amount / Tender	Amount claimed as per actuals	Excess	Savings	Remarks
380487291/-	42843477/-	Charger		

1. Certified that the above work has been completed with in the stipulated time Sinoted in entrustment A26145461
2. Certified that above work has been executed satisfactorily

Assistant Engineer
Ward No:03, Attur
BBMP, Bangalore

Asst. Executive Engineer
Yalahanka Sub. Division
(BBMP Ynk. Zn)
Yalahanka, Bangalore

Asst. Executive Engineer
Yalahanka Sattellite Town Sub Division
BBMP, Bangalore

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ದೃಢತೆ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ